NORTH RANGE Seven 7, WEST

Cor. 11. Middle S. W. 1/4 West side Sand Stone. Prairie
" 12 Middle S. W. 1/4 East side Sand Stone. Prairie
" 13 Center of Section Sand Stone, Prairie
" 14 Middle S. E 1/4 North side Sand Stone. Prairie
" 15 Cor. N. E. 1/4 Sand Stone.
" " J. Oak 16 S 79 E 237 lks
" 16 Center S. E. 1/4 Sand Stone
" " B Oak 11 N 44 W 29 lks.
" " B. Oak 6 S 71 E 91 "
" 17 22 rods east of no 16 Sand Stone
" " B. Oak 7 N 72 W 28 "
" " B. Oak 3 S 73 E 50 lks.
" 18 44 rods South of No 17 Sand Stone.
" " B. Oak 7 S 24 W 38 lks
" " B. Oak 8 N 85 E 59 lks
" 19 22 rods west of cor 18. No bearing
" 20. a Sand Stone 24 in. No bearings
" " Marked B +.
" 21 a Sand Stone 23 in. No bearings.
" " Marked S. 19. +
" 22 a Sand Stone 12 in. No bearings
" " Marked M. +
" 23 a Sand Stone 13 in No bearings
Marked I. +
24 a Sand Stone 24 in No bearings
Marked 19. 1/4. +
25 a Sand Stone 24. No bearings
" Marked S. 19. 1/4.
" A line Stone North 4° 30' W. 106 lks.

Surveyed Aug. the 7th 1877 Corners from 20 to 25 by D. J. Mercer Surveyor, Chainmen H C Andrews & A. N. Harris, Sworn.

Further Surveyed. Mar 21. 1938. ~~between~~ Run line "A-B" and "C-D" (? B). Reset stone "3" original recorded measurement in error set stake at "X" to run line "C-B" Reset stone "20" on N. & S. line only. Reset stone 13 on east and west line only. Wayne M Wilson County Surveyor.